



ST. TAMMANY PARISH GOVERNMENT

HURRICANE ISAAC CDBG-DR

MONTHLY STATUS

April 2017

PROJECT STATUS SUMMARIES

PROJECT	NOTES
STAC	Construction Phases II and III are progressing. NTCC has partially opened its first building and has begun holding classes. Data collection and reporting on the student body population for National Objective compliance will continue to be on hold until the campus is fully operational.
CAD	Procuring firm to complete geotechnical work.
Family Promise	Direct technical assistance has been provided to Family Promise staff related to record keeping, financial management, applicant documentation, and other regulatory compliance items. A formal monitoring visit was completed Jan. 27. A monitoring report, inclusive of concerns noted during the review and required corrective actions, was sent to the Northshore Community Foundation on March 16. Parish working with Family Promise staff to ensure corrective actions are being taken.

ACCOMPLISHMENTS OVER LAST 30 DAYS

PROJECT	NOTES
STAC	Action Plan Amendment to incorporate the MUF into the overall STAC project was approved.
CAD	Working with PPP firm to developer stakeholder packet.
Family Promise	Working with Family Promise to ensure needed corrective actions are completed.

PERFORMANCE METRICS

FAMILY PROMISE

METRIC	TARGET	ACTUAL	% COMPLETE
Families Served	20	21	100%

BUDGETS OVERVIEW (PER DRAWDOWN SUMMARY RECEIVED DECEMBER 29, 2016)

PROJECT	TOTAL BUDGET	EXPENDED	% EXPENDED	REMAINING
STAC	\$5,317,875	\$1,770,201	33.29%	\$3,547,674
CAD	\$5,167,125	\$157,358	3.05%	\$5,009,767
Family Promise	\$100,000	\$100,000	100.00%	\$0
Admin/Planning	\$329,916	\$207,363	62.85%	\$122,553
TOTALS	\$10,914,916	\$2,234,922	20.48%	\$8,679,994

