St. Tammany Parish

Department Name: PUBLIC WORKS | **Changer Order Number: 2**

Department Contact: RICK BETBEZE | **Date: JUNE 29, 2015**

PLAN CHANGE AND/OR SPECIAL AGREEMENT

Project Number: 2011EN0008	Work Order Number: N/A
Project Name: St. Tammany Advanced Campus (STAC)	Purchase Order Number: N/A SU99734
Project Location: Hwy. 434 Lacombe	Account # 403-15-56800

Project Manager/Engineer's description, explanation and estimated costs of proposed revision:

It is hereby mutually agreed that when this change order has been signed by the contracting parties, the following described changes in the work required by the Contract shall be executed by the contractor without changing the terms of the contract except as herein stipulated and agreed.

The following construction contract change order is only for the addition of 148 days to account for rain and wet conditions prohibiting work (73), resurveying activities to correct plans (15 days) and redesign of roadway elevations, drainage elevations and placement (60 days). This change order results in no change to the original contract price.

Contract time expiration, per this CO: December 23, 2015.

The above will necessitate the following changes in quantities; if applicable (use extra sheets if necessary):

ITEM #	ITEM	UNIT	UNIT PRICE	REVISED QUANTITY	REVISED AMOUNT	ORIGINAL QUANTITY	ORIGINAL AMOUNT
ADDITIONAL CONTRACT DAYS REQUESTED	148	AMOUNT OF: ☐ OVER RUN or ☐ UNDER RUN $N/A		TOTAL	$0.00	TOTAL	$0.00

Change Order Requested By:

06/29/2015

St. Tammany Parish Project Department Representative — **Date**

Michael Potts 6-29-15

Change Order Approved By:

06/29/2015

St. Tammany Parish Authorized Account Representative — **Date**

Change Order Accepted & Approved By:

Timothy Mann 06/30/2015

Contractor's Representative — **Date**

Stranco, L.L.C.

Contracting Company Name

Attachment I-6-c

File Path: Y:\PMO Common\Projects\ENGINEERING\STAC-St. Tammany Advanced Campus-2011EN0008\Contracts & Agreements\STRANCO, LLC\Change Orders\Change Order No. 2.Docx

Last Saved Date/Time: 7/28/2015 10:17:00 AM